

**PROGRESS UPDATE
SANITARY SEWER IMPROVEMENTS
TOWN OF WHITE LAKE, N.C.**

February 2, 2021

PHASE 1 – Sanitary Sewer Improvements (Contract Loan Amount \$2,214,173)

1. The Contractor is finishing up the replacement of the water mains on Fayetteville Street, Bladen Street and Wilson Street and is expect to complete the work by the week of February 8th.
2. After the water mains are installed and approved, the Contractor will begin the installation of by-pass pumps and dewatering equipment the week of February 15th. The sanitary sewer replacement work on Fayetteville Street, Bladen Street and Wilson Street will begin the week of February 22nd.
3. Given the continuing delays due to the wet weather, the work in the Fayetteville/Bladen/Wilson Street area is projected to be complete by the end of April to early May.
4. The rehabilitation of the sanitary sewer mains, using the cured-in-place (CIPP) trenchless method, was completed in January. The only work remaining for this scope of work item is the replacement of the sanitary sewer laterals.

PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)

1. The Phase 2 engineering report was approved on July 17, 2020.
2. The bid plans and specifications were submitted to the Division of Water Infrastructure (DWI) and the permitting groups for review and approval.
3. The anticipated approval of the bid package is estimated for February/March 2021.
4. Permits from the NCDOT, NC Department Water Quality and Public Water Supply have been approved.
5. Once the bid package is approved and financing secured, the Phase 2 project will be advertised for bids and move forward with the construction contract. The estimated date for beginning construction on Phase 2 is June/July 2021.