

**PROGRESS UPDATE  
SANITARY SEWER IMPROVEMENTS  
TOWN OF WHITE LAKE, N.C.**

**October 1, 2020**

**PHASE 1 – Sanitary Sewer Improvements (Contract Loan Amount \$2,214,173)**

1. The Contractor has completed the sanitary sewer main replacement work on Oak Street.
2. The Contractor will next replace the sanitary sewer main at the William Street and White Lake Drive intersection.
3. The contractor is setting up the sanitary sewer bypass pumping system to bypass the sewer around the William Street project area.
4. The traffic pattern at the William Street and White Lake Drive intersection will change to allow for the sewer bypass pump piping to cross White Lake Drive. A temporary crossing close to the intersection will be setup to allow traffic to cross over the piping, utilizing a metal ramp. Warning signs labeled “Bump Ahead” will be installed to slow traffic.
5. The entrances of West William Street, Town Hall Street and Lake Park Drive will need to be temporarily closed during this work in order to bypass the sewer.
6. Preparations for the William Street work is currently underway. This work will take 3 to 4 weeks to complete in mid to late October.

**PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)**

1. The Phase 2 engineering report was approved on July 17, 2020.
2. The bid plans and specifications were submitted to the Division of Water Infrastructure (DWI) and the permitting groups for review and approval.
3. The anticipated approval of the bid package is estimated for February/March 2021.
4. Once the bid package is approved and financing secured, the Phase 2 project will be advertised for bids and move forward with the construction contract. The estimated date for beginning construction on Phase 2 is June/July 2021.